

## Lothrop, Terrace, & Darragh Streets – Waterline Replacement Project

### PROGRESS AND LOOK-AHEAD:

- Installation of main waterline and services on Phase 1 is complete. Remaining work includes sidewalk & final road restoration.
- Installation of main waterline and services on Phase 3 is complete. Remaining work includes catch basin installation and sidewalk & final road restoration.
- Installation of main waterline on Phase 2 is complete. Remaining work includes one service tie-in, hydrant and catch basin installation, and sidewalk & final road restoration.
- Installation of main waterline on Phases 4 and 5 is complete. Remaining work includes final service tie-ins, hydrant and catch basin installation, and sidewalk & final road restoration.
- The project is approximately 75% complete.
- The anticipated project completion date is December 2016, weather permitting.
- Questions? Please contact:  
Kyle Hood  
PWSA Construction Project Manager  
(412) 497-2914 or  
kyle.hood@mottmac.com

